NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO: NC/PMC/YD/2019-20/XV4 AE

Date: 01.07.2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Improvements to roads and drains at SC/ST area of Ambedkarnagara, Kanakanagara and surrounding areas in Ward No. 04 of Yelahanka Sub division.

Item No	Description of work	Unit	Qty
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P Nu	Sqm	39.93
2	KSRRB 300 Excavation for road, drains and similar work. KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving on average	Cum	43.20
3	Providing and fixing RCC precast cover slab of 100mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size	Sqm	89.64
4	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 350 kgs. With 20mm and down size	Cum	10.62
5	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in	Cum	673.78
6	Construction of granular sub base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ rock/basalt	Cum	154.65
7	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite	Cum	424.37
8	Constructing un reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate	Cum	424.37
9	Vaccum De- watting with vaccum pump and suction mat and compaction with skin flater clubbed with floating disc including cost of generator, HOM	Sqm	2828.87
10	KSRRB M300- Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. Construction of embankment with approved material	Cum	130.43
11	KSRR 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size,	Sqm	551.03
	Providing and fixing pre cast solid cement concrete kerb stones made out of M 20 grade with top and bottom width 114 and 165 mm respectively, 400mm	Nos	1576.00

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com